

CORNELL UNIVERSITY
FACILITIES CONTRACTS
121 HUMPHREYS SERVICE BUILDING
ITHACA, NEW YORK 14853-3701

REPLACE ELEVATORS
– MORRISON HALL AND RILEY-ROBB HALL
SUCF No. 161042

ADDENDUM NO. 2

January 5, 2024

This Addendum contains changes to the requirements of the Contract Documents and Specifications. Such changes are to be incorporated into the Construction Documents and shall apply to the work with the same meaning and force as if they had been included in the original document. Wherever this Addendum modifies a portion of a paragraph of the specifications or a portion of any Drawing, the remainder of the Paragraph or Drawing shall remain in force.

NOTE: Provisions of all Contract Documents apply.

Item 1. RFI Questions and Clarifications - See attached RFI Log (Items 1 – 2)

******END OF ADDENDUM******

RFI Form

RFI/ Response Index	Page/ Dwg./Spec./Rep. Number	Section/ Paragraph/Topic	RFI	Design Team Response
1	4/S-401	Slab Penetration	Detail 4/S-401, shows new penetrations in existing slab. I did not clearly find any areas that this detail was referenced in the drawings, is this detail used on this project? If so, in what location(s)?	Refer to Details 1 and 2 on Drawing S-401 for the leader note stating, "4'-0" SQUARE SMOKE HATCH, SAW-CUT AND REMOVE EXISTING ROOF PER 4/S-401, SEE A-DRAWINGS FOR ADDITIONAL DETAILS." Detail 4/S-401 refers to architectural drawings, not M-Series drawings.
2	238126	2.4, B	Does the Condensate Drain piping need insulation? There is nothing in the indoor piping insulation schedule with regards to insulating - we will need to know material, thickness, and jacket required?	The condensate piping is schedule 40 PVC (238126 2.4 B) and does not need to be insulated.